

PARK 2 (Ironwood Circle) Weekly Update for week of 7/7/2025

This week: Sod has been removed, and irrigation has been adjusted to allow us to water the remaining sod while we continue the rest of the work in the park. We have also begun installing the edger throughout the project.

Next week: The rest of the shrubs will be removed Monday in preparation for the new plantings to be delivered on Tuesday. Most of the week will be installing the new plants and running the drip irrigation to them.

Have a great weekend and let us know if you need anything else.