

PARK 2 (Ironwood Circle) Weekly Update for week of 7/14/2025

This week: plants installed, and irrigation adjusted to accommodate. We had a bit of weather this week, so the team was slowed, ever so slightly, by the addition of wet clay/dirt. More of an annoyance than a full delay. Locates have been called in for Park 3.

Next week: rock, cobble, and boulders arrive Monday for installation. Tuesday the final loads of debris/spoils will be hauled off site. Finishing touches Wednesday (possibly into Thursday). If the change order is not approved before we complete Park 2, we will immediately transition to Park 3.

I believe Park 2 went rather smoothly, outside of someone not liking the already established tree.

Update as of Monday 7.21.2025

This morning, we received the rock mulch and boulders. Did a walk prior to anyone being onsite and found another tree that was cut down (see attached picture). They messed up with our irrigation as well and removed the sprays we had on the trees. This one is just outside of our fence on the west side of the park (on the Ironwood Place side).

