

PARK 3 (Hickory Way and Links Place) and Park 4 (Driver Lane and Greens Place) Weekly
Update for week of 8/4/2025

This week: mobilized to both Parks 3 & 4. Completed demo. Crew is hauling away the spoils from that effort today.

Next week: irrigation material for both parks arrive Monday. We will work on irrigation Mon/Tuesday. Plants for both parks are scheduled for a Tuesday delivery and will be planted Tues/Wed/Thurs. I will need to coordinate with Kris on irrigation run times again.

It is looking like we will be ready to move to park 5 the week of 8/18 so we will need direction on the change order for park 5– Park Improvements by end of next week (8/15, latest) if we are to move right into the park and not have to demobilize.

Michael T. Kern
Elevate Contracting & Consulting