

PARK 2 (Ironwood Circle) Weekly Update for week of 7/28/2025

Well, we were finally able to wrap up Park 2 this week! This coming week we will mobilize Park 3 with the first crew on Monday and will begin demo shortly after site setup. As it stands now, we have a second crew scheduled to arrive Tuesday/Wednesday depending on how quickly they can wrap up the project they are currently on. We will have them work on Park 4 in the same manner: site set-up followed by demo.

