

PARK 2 (Ironwood Circle) Weekly Update for week of 6/23/2025

This week we completed our mobilization as well as the demo of the sod. We were scheduled to haul off the sod yesterday, but mother nature had other plans and decided to rain enough that we deemed it too wet to be able to get our machines in there without making a big mess and probably doing more harm than good. I have rescheduled the pick-up for Monday. Outside of that there were no issues or hiccups!

Plan for next week is to fix and adjust the irrigation system. Monday we are going to run through the system to see where we need to cap and where we need to extend the irrigation to match up with the seed vs sod vs drip zones. We will have the system sorted by the end of the day so come on Tuesday the full crew will be onsite to start the modifications.

Michael T. Kern
Elevate Contracting & Consulting